

# Sibulan Hydroelectric Power Project

Weekly Progress Report - November 28 to December 3, 2009



## Powerhouse B

The Electrical and Mechanical works for Powerhouse B are still on-going. Currently, Socoin has already started the alignment and elevation of the main generator unit 2 also the tightening of anchor bolts of both generators.



## Bifurcator

Initial tightening of bolts of upper distribution pipe/Y-branch bifurcator connection at unit 1 and 2 is still on-going.

### Inside this Issue:

<b>Powerhouse B</b>	<b>1</b>
<b>Bifurcator</b>	<b>1</b>
<b>Powerhouse B Conference Room</b>	<b>2</b>
<b>Powerhouse B Transformers</b>	<b>2</b>
<b>Penstock Line</b>	<b>2</b>
<b>Desander B</b>	<b>2</b>
<b>Transmission Line</b>	<b>3</b>
<b>Operations Team</b>	<b>3</b>



Installation of cable ladder top of conical reducer pipe at unit 2.



### Powerhouse B Conference Room

An aerial view of Powerhouse B conference room, the installation of air conditioning unit is still on-going. While the painting and lighting works, convenience and floor outlets, glass doors and ceiling installation are already completed by JVACC.



### Powerhouse B Transformers

Installation of Power transformer rollers at powerhouse B sub station is still on going and being done by ESBE in preparation for the final installation of the power transformers.



### Penstock Line

Fit up works and welding of expansion joint.



### Desander B

Installation of rebars and formworks are still on-going at Desander B.



## Transmission Line

Presently RD Square is now installing rollers at Structure #13 located in Cabarizan area in preparation for OPGW (Optical Ground Wire). At the same time, the stringing works at Structure #118 along national highway is also being done in preparation for 795 MCM ACSR wire.



## Sibulan Operations Team

The Sibulan operations team visited Puan switching station last December 4, 2009 as part of their theory and actual examination conducted by their team leaders based on the installed equipments from switching station to Plants. Also, the team attended grounding system product presentation of aerial, earth and system last December 3, 2009 here at Darong camp given by Mr. Charles C. Yao of Greenlee and Mr. Spencer Teng of ERICO.