



SF6 CIRCUIT BREAKER

SOCOIN conducted a test on the electrical connections of the SF6 Dead Tank Circuit Breaker at Powerhouse A substation last June 16, 2010.



POWERHOUSE A TRANSFORMER

On-going termination of Instrumentation and Control cables for voltage transformer at Powerhouse A.



VOLTAGE TRANSFORMER

Testing of Terminated Instrumentation and control cables for voltage transformer panel board at Powerhouse A Substation is still on-going and conducted by SOCOIN.

Inside this Issue:

Powerhouse A Substation	1
Powerhouse A Transformer	1
Voltage Transformer	2
Lube Oil Pipes	2
Main Generator	2
Powerhouse A Generator	3
Hydraulic Pressure Unit	3
Tunnel A Portal Outlet Box	3
Headpond A	3



Powerhouse A

**LUBE OIL PIPES**

On going pressure test, lay-out and full welding of the lube oil pipes for Unit 1 and Unit 2 Generator at Powerhouse A.

**MAIN GENERATOR**

Last June 14, 2010, the Termination of Instrumentation and Control Cables for main Generator bearing sensors of unit 1 was conducted by SOCOIN. At the same time, the installation of Current Transformer for main Generator at Powerhouse A was done by SOCOIN last June 15, 2010.





POWERHOUSE A GENERATOR

On-going isolation test of Medium Voltage cables for main Generator unit 1 at Powerhouse A.



HYDRAULIC PRESSURE UNIT

Filling of hydraulic oils for hydraulic pressure unit 2 at Powerhouse A.



TUNNEL A PORTAL OUTLET BOX

Last June 14, 2010, the Tunnel A portal outlet box concreting was already completed. Currently finishing works is being conducted in preparation for the installation of the stop log gate.



HEADPOND A

On-going air leak test and vacuum test on the installed HDPE liner at the bottom of Headpond A.