



DESANDER A

View of Desander A last June 24, 2010, during Headpond A filling. Only the Sibulan River was diverted since JVACC is still clearing the Tunnel A in preparation for the diversion of Baracatan River.



CONVEYANCE A

On-going rebar installation at the Conveyance A transition pipe from the Tunnel A portal outlet box.



HEADPOND A

Last June 24, 2010, JVACC started filling the Headpond A with water and conducted leak test in preparation for the upcoming commissioning of Powerhouse A.



Inside this issue:

Desander A	1
Headpond A	1
Conveyance A	1
Fiber Optic Cable	2
SCADA & PLC	2
Lubrication Oil Unit	2
Turbine	2
Transformer	2



FIBER OPTIC CABLE

Last June 23, 2010, DLPC conducted the termination of fiber optic cables at the Powerhouse A communication panel.



SCADA & PLC

Data encoding and setting of the SCADA and PLC controls by Aplus at Powerhouse A.



LUBRICATION OIL UNIT

Flushing, filtering and preparatory works for the lubrication units by INDAR representative.



TURBINE

Installation of pipe fittings for Upper and Lower Nozzles of Turbine on both Units by VOITH representative at Powerhouse A.



TRANSFORMER

SOCOIN representatives is currently checking the electrical cables for the Powerhouse A power transformer local control panel.